


SAFETY

Through November 2014, OBDP continues to have a notable safety record, earning 2,947,858 hours worked without an OSHA restricted or lost workday incident.

The figure below illustrates the annual OBDP actual versus the US rate, Oregon rate, and OBDP target.



OTIA III State Bridge Delivery Program
December, 2014 Summary of Stages 1-5 Progress
As of November, 2014 Month End

Source: OBDP Bridge Reporting System (BRS)

OTIA III State Bridge Delivery Program - Design

	Design Complete	Design Underway	Design Planned To Begin in 2007	Design Planned To Begin in 2008	Design Planned To Begin in 2009	Design Planned To Begin in 2010	Design Planned To Begin in 2011	Design Planned To Begin in 2012	No Work	OTIA III Funded Bridges	% Underway
Stage 1	22	0	0	0	0	0	0	0	1	23	100%
Stage 2	82	0	0	0	0	0	0	0	37	119	100%
Stage 3	88	0	0	0	0	0	0	0	16	104	100%
Stage 4	49	0	0	0	0	0	0	0	28	77	100%
Stage 5	30	0	0	0	0	0	0	0	12	42	100%
TOTALS	271	0	0	0	0	0	0	0	94	365	100%

OTIA III State Bridge Delivery Program - Construction

	Open to Traffic	Construction Underway	Construction Planned To Begin in 2007	Construction Planned To Begin in 2008	Construction Planned To Begin in 2009	Construction Planned To Begin in 2010	Construction Planned To Begin in 2011	Construction Planned To Begin in 2012	No Work	OTIA III Funded Bridges	% Underway
Stage 1	22	0	0	0	0	0	0	0	1	23	100%
Stage 2	82	0	0	0	0	0	0	0	37	119	100%
Stage 3	88	0	0	0	0	0	0	0	16	104	100%
Stage 4	49	0	0	0	0	0	0	0	28	77	100%
Stage 5	30	0	0	0	0	0	0	0	12	42	100%
TOTALS	271	0	0	0	0	0	0	0	94	365	100%

OTIA III State Bridge Delivery Program
December, 2014 Summary of Stages 1-5 Progress by Project
As of November, 2014 Month End
 Source: OBDP Bridge Reporting System (BRS)

Stage 1

Project Identification Data

General Project Data

Scope & Budget

Status

Unique ID	Original Bridge Number	New Bridge Number	Project Name	Region	County	District	Route	Highway	MP	Construction Bundle Number	Key Number	Original Scope	Original Budget	Current Scope	Current Budget	Design Status	Const. Status
020	07867	19955	Hwy 171 WB over UPRR Mainline	1	Clackamas	2B	OR 224	HWY 171	5.20	101	13563	Repair	\$1,450,800	Replace	\$5,033,525	Complete	Complete
021	01439A	19956	Rock Creek, Hwy 171 WB	1	Clackamas	2B	OR 224	HWY 171	8.13	101	13563	Replace	\$3,870,000	Replace	\$3,057,826	Complete	Complete
025	00665B	19957	Alder Creek, Hwy 26	1	Clackamas	2C	US 26	HWY 026	33.24	101	13563	Replace	\$3,650,000	Replace	\$3,394,738	Complete	Complete
026	00689B	19958	Wildcat Creek, Hwy 26	1	Clackamas	2C	US 26	HWY 026	34.09	101	13563	Replace	\$1,496,000	Replace	\$1,504,527	Complete	Complete
028	02269	19959	Hwy 53 over BNSF	4	Jefferson	10	US 26	HWY 053	116.57	101	13563	Replace	\$4,284,000	Replace	\$3,476,466	Complete	Complete
030	07768	19962	Hwy 4 over BNSF (Terrebonne)	4	Deschutes	10	US 97	HWY 004	113.94	101	13563	Replace	\$1,258,800	Replace	\$5,094,268	Complete	Complete
031	01675B	---	Pilot Butte Canal, Hwy 4 at MP 129.72	4	Deschutes	10	US 97	HWY 004	129.72	101	13563	Replace	\$1,258,000	Replace	\$1,724,821	Complete	Complete
032	08888	---	North Unit Canal & Swalley Canal, Hwy 4	4	Deschutes	10	US 97	HWY 004	136.46	101	13563	Replace	\$4,490,000	Replace	\$556,251	Complete	Complete
033	07454	19964	Hwy 4 over Crescent Conn	4	Klamath	10	US 97	HWY 004	183.16	101	13563	Replace	\$1,384,000	Replace	\$1,684,406	Complete	Complete
034	07929	19965	Hwy 4 over UPRR	4	Klamath	10	US 97	HWY 004	202.09	101	13563	Replace	\$3,844,000	Replace	\$5,516,942	Complete	Complete
022	03506A	19903	Miller Creek, Hwy 7	5	Harney	14	US 20	HWY 007	105.62	102	13208	Replace	\$968,000	Replace	\$1,395,761	Complete	Complete
023	01961A	19905	Stinkingwater Creek, Hwy 7	5	Harney	14	US 20	HWY 007	167.64	102	13208	Repair	\$1,000,000	Replace	\$1,384,617	Complete	Complete
024	01962A	19906	Middle Fork Malheur River, Hwy 7	5	Harney	14	US 20	HWY 007	174.57	102	13208	Repair	\$1,000,000	Replace	\$1,665,429	Complete	Complete
039	08352	---	Hwy 4 over UPRR & Pelican City Rd (Lakefront Blvd)	4	Klamath	11	US 97	HWY 004	272.99	103	13213	Repair	\$1,000,000	Repair	\$6,883	Complete	Complete
041	08346	19940	Hwy 4 over Oxing California Ave (Klamath Falls)	4	Klamath	11	US 97	HWY 004	274.73	103	13213	Replace	\$9,012,000	Replace	\$6,958,457	Complete	Complete
042	09692	19941	Hwy 4 over Green Springs Dr (Old Alignment) & BNSF	4	Klamath	11	US 97	HWY 004	275.75	103	13213	Replace	\$9,484,000	Replace	\$8,899,407	Complete	Complete
027	03026A	19723	Zig Zag River, Hwy 26 at MP 46.02	1	Clackamas	2C	US 26	HWY 026	46.04	105	12171	Replace	\$1,944,000	Replace	\$1,608,909	Complete	Complete
035	06884	19769	Spring Creek, Hwy 4	4	Klamath	11	US 97	HWY 004	243.98	152	13585	Replace	\$1,380,000	Replace	\$4,896,343	Complete	Complete
036	06886	---	Hwy 4 over Hwy 422 (Chiloquin)	4	Klamath	11	US 97	HWY 004	247.54	152	13585	Replace	\$1,384,000	Repair	\$373,773	Complete	Complete
037	07302	19823	Barkley Springs Irrigation Canal, Hwy 4	4	Klamath	11	US 97	HWY 004	263.11	152	13585	Replace	\$956,000	Replace	\$2,772,874	Complete	Complete
038	07301	19927	Algoma Log Pond, Hwy 4	4	Klamath	11	US 97	HWY 004	265.65	152	13585	Replace	\$1,384,000	Replace	\$2,254,647	Complete	Complete
029	00971A	20008	Willow Creek, Hwy 4 NB	4	Jefferson	10	US 97	HWY 004	92.11	154	13573	Replace	\$930,000	Replace	\$1,092,838	Complete	Complete
040	08345	---	USBR Canal, Hwy 4	4	Klamath	11	US 97	HWY 004	273.71	200	13310	Replace	\$3,302,000	No Work	\$0	No Work	No Work
SUB-TOTALS													\$60,729,600		\$64,353,688		

Stage 2

Project Identification Data

General Project Data

Scope & Budget

Status

Unique ID	Original Bridge Number	New Bridge Number	Project Name	Region	County	District	Route	Highway	MP	Construction Bundle Number	Key Number	Original Scope	Original Budget	Current Scope	Current Budget	Design Status	Const. Status
053	08180N	---	McKenzie Oflow, Hwy 1 NB at MP 196.19	2	Lane	5	I-5	HWY 001	196.19	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
054	08180S	---	McKenzie Oflow, Hwy 1 SB at MP 196.19	2	Lane	5	I-5	HWY 001	196.19	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
061	08241N	---	Courtney Creek, Hwy 1 NB	2	Linn	4	I-5	HWY 001	216.97	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
062	08241S	---	Courtney Creek, Hwy 1 SB	2	Linn	4	I-5	HWY 001	216.97	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
063	08239N	---	Sodom Ditch Oflow, Hwy 1 NB	2	Linn	4	I-5	HWY 001	217.39	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
064	08239S	---	Sodom Ditch Oflow, Hwy 1 SB	2	Linn	4	I-5	HWY 001	217.39	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
083	08218A	---	Hwy 1 NB over Murder Creek Rd	2	Linn	4	I-5	HWY 001	235.67	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
084	08218B	---	Hwy 1 SB over Murder Creek Rd	2	Linn	4	I-5	HWY 001	235.67	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
085	08217	---	Murder Creek, Hwy 1 SB	2	Linn	4	I-5	HWY 001	235.71	200	13310	Repair	\$1,000,000	No Work	\$0	No Work	No Work
142	07970	---	Stanton Blvd over Hwy 6	5	Malheur	14	STANTON BLVD		371.45	202	14024	Replace	\$2,538,000	Repair	\$688,241	Complete	Complete
143	07971	20378	Hwy 6 EB over Doman Road	5	Malheur	14	I-84	HWY 006	372.18	202	14024	Replace	\$1,910,000	Replace	\$2,516,727	Complete	Complete
144	08397E	---	Hwy 6 EB over UPRR (Ore-Ida)	5	Malheur	14	I-84	HWY 006	375.80	202	14024	Replace	\$2,810,000	No Work	\$0	No Work	No Work
145	08397W	---	Hwy 6 WB over UPRR (Ore-Ida)	5	Malheur	14	I-84	HWY 006	375.80	202	14024	Replace	\$2,810,000	No Work	\$0	No Work	No Work
146	08107W	---	Snake River, Hwy 6 WB	5	Malheur	14	I-84	HWY 006	378.01	202	14024	Replace	\$12,832,000	Repair	\$1,515,907	Complete	Complete
147	08107E	---	Snake River, Hwy 6 EB	5	Malheur	14	I-84	HWY 006	378.01	202	14024	Replace	\$12,832,000	Repair	\$1,272,901	Complete	Complete
139	01786A	---	Burnt River (Dixie Creek), Hwy 6	5	Baker	14	I-84	HWY 006	340.58	203	14116	Replace	\$4,484,000	Repair	\$660,995	Complete	Complete
140	09354	20482	Hwy 6 over Lime Intchg Conn	5	Baker	14	I-84	HWY 006	342.91	203	14116	Replace	\$10,874,000	Replace	\$13,363,443	Complete	Complete
133	08302E	---	Hwy 6 EB over Conn & UPRR (Encina Intchg)	5	Baker	13	I-84	HWY 006	313.65	204	14026	Repair	\$1,233,600	Repair	\$231,600	Complete	Complete
134	08302W	---	Hwy 6 WB over Conn & UPRR (Encina Intchg)	5	Baker	13	I-84	HWY 006	313.65	204	14026	Repair	\$1,264,200	Repair	\$211,533	Complete	Complete
135	08423E	---	Hwy 6 EB over Alder Creek Rd	5	Baker	13	I-84	HWY 006	315.29	204	14026	Replace	\$2,342,000	Repair	\$307,539	Complete	Complete
136	08423W	---	Hwy 6 WB over Alder Creek Rd	5	Baker	13	I-84	HWY 006	315.29	204	14026	Replace	\$2,356,000	Repair	\$331,336	Complete	Complete
137	07987	---	Pritchard Creek & UPRR, Hwy 6 WB	5	Baker	13	I-84	HWY 006	325.31	204	14026	Repair	\$2,103,000	Repair	\$357,181	Complete	Complete
138	07987A	---	Pritchard Creek & UPRR, Hwy 6 EB	5	Baker	13	I-84	HWY 006	325.34	204	14026	Repair	\$2,084,000	Repair	\$359,796	Complete	Complete
132	07292B	---	Hwy 6 EB over UPRR (North Powder)	5	Union	13	I-84	HWY 006	285.84	205	14027	Replace	\$2,918,000	Repair	\$2,636,173	Complete	Complete
125	08931E	---	Hwy 6 EB over Irrigon Junction Intchg Conn	5	Morrow	12	I-84	HWY 006	167.95	206	14028	Replace	\$4,204,000	Repair	\$1,369,016	Complete	Complete
126	08931W	---	Hwy 6 WB over Irrigon Junction Intchg Conn	5	Morrow	12	I-84	HWY 006	167.97	206	14028	Replace	\$4,204,000	Repair	\$1,119,806	Complete	Complete
127	16453	---	Hwy 6 WB over Hwy 70 EB	5	Umatilla	12	I-84	HWY 006	179.43	206	14028	Repair	\$1,000,000	No Work	\$28,305	No Work	No Work
128	16454	---	Hwy 6 EB over Hwy 70 EB	5	Umatilla	12	I-84	HWY 006	179.45	206	14028	Repair	\$1,014,000	No Work	\$28,313	No Work	No Work
129	08498E	---	Hwy 6 EB over Frtg Rd & UPRR (Meacham)	5	Umatilla	12	I-84	HWY 006	237.95	206	14028	Replace	\$6,006,000	Repair	\$1,022,568	Complete	Complete
130	08498W	---	Hwy 6 WB over Frtg Rd & UPRR (Meacham)	5	Umatilla	12	I-84	HWY 006	237.95	206	14028	Replace	\$6,018,000	Repair	\$1,117,273	Complete	Complete
149	08502	20255	Hwy 341 over Hwy 6 (Hilgard Intchg)	5	Union	12	OR 244	HWY 341	253.03	206	14028	Repair	\$1,044,000	Replace	\$7,249,273	Complete	Complete
123	00308A	20875	Fifteen Mile Creek, Hwy 2	4	Wasco	9	I-84	HWY 002	88.04	207	14029	Replace	\$8,014,000	Replace	\$13,333,875	Complete	Complete
124	07771	---	Hwy 2 over The Dalles Dam Access Conn	4	Wasco	9	I-84	HWY 002	88.83	207	14029	Repair	\$1,000,000	No Work	\$3,090	No Work	No Work
044	07458	---	Hwy 2 Frontage Rd (2nd St) over UPRR	1	Hood River	2C	I-84	HWY 002	63.98	208	14030	Repair	\$1,529,000	Repair	\$900,357	Complete	Complete
109	08610	---	Hwy 2 EB over Moody St (Cascade Locks)	1	Hood River	2C	I-84	HWY 002	43.93	208	14030	Replace	\$3,458,000	Repair	\$660,152	Complete	Complete
110	08610W	---	Hwy 2 WB over Moody St (Cascade Locks)	1	Hood River	2C	I-84	HWY 002	43.93	208	14030	Replace	\$3,458,000	Repair	\$442,369	Complete	Complete
111	08605	20743	Hwy 2 EB over Hwy 2 WB Conn to Hwy 100	1	Hood River	2C	I-84	HWY 002	45.05	208	14030	Replace	\$3,780,000	Replace	\$5,449,230	Complete	Complete
112	08605W	20742	Hwy 2 WB over Hwy 2 WB Conn to Hwy 100	1	Hood River	2C	I-84	HWY 002	45.05	208	14030	Replace	\$3,236,000	Replace	\$5,335,734	Complete	Complete
113	07403A	---	Herman Creek, Hwy 2	1	Hood River	2C	I-84	HWY 002	46.10	208	14030	Replace	\$3,158,000	No Work	\$3,625	No Work	No Work
114	08623	---	Hwy 2 over Herman Creek Conn	1	Hood River	2C	I-84	HWY 002	47.31	208	14030	Replace	\$3,114,000	Repair	\$1,968,936	Complete	Complete
115	08604	---	Hwy 2 over Conn (Wyeth Intchg)	1	Hood River	2C	I-84	HWY 002	50.99	208	14030	Replace	\$2,820,000	No Work	\$87,147	No Work	No Work
116	08534	---	Hwy 2 over Conn Viento Intchg	1	Hood River	2C	I-84	HWY 002	56.04	208	14030	Replace	\$2,820,000	No Work	\$86,467	No Work	No Work
117	07496A	---	Hwy 2 EB over Jaymar Rd (Westcliff Dr)	1	Hood River	2C	I-84	HWY 002	63.02	208	14030	Replace	\$1,850,000	No Work	\$90,845	No Work	No Work
118	08662	---	Hwy 2 EB over UPRR	1	Hood River	2C	I-84	HWY 002	63.41	208	14030	Repair	\$2,637,000	Repair	\$872,021	Complete	Complete
104	02176A	---	Hwy 2 EB over Hwy 100 & UPRR (Dodson)	1	Multnomah	2C	I-84	HWY 002	35.12	209	14031	Replace	\$8,600,000	Repair	\$805,200	Complete	Complete
105																	

Stage 2

Project Identification Data

General Project Data

Scope & Budget

Status

Unique ID	Original Bridge Number	New Bridge Number	Project Name	Region	County	District	Route	Highway	MP	Construction Bundle Number	Key Number	Original Scope	Original Budget	Current Scope	Current Budget	Design Status	Const. Status
077	08222N	---	Cox Creek, Hwy 1 NB	2	Linn	4	I-5	HWY 001	233.65	214	14035	Replace	\$1,636,800	No Work	\$176	No Work	No Work
078	08222S	---	Cox Creek, Hwy 1 SB	2	Linn	4	I-5	HWY 001	233.65	214	14035	Replace	\$1,636,800	No Work	\$176	No Work	No Work
045	07732B	20486	Hwy 1 NB over Hwy 18 & Conn (Goshen Grade)	2	Lane	5	I-5	HWY 001	188.34	215	14036	Replace	\$5,116,800	Replace	\$10,807,289	Complete	Complete
046	07732A	20487	Hwy 1 SB over Hwy 18 & Conn	2	Lane	5	I-5	HWY 001	188.34	215	14036	Replace	\$5,071,200	Replace	\$7,962,821	Complete	Complete
047	06836A	20179/60	Hwy 1 over Franklin Blvd & UPRR (Goshen)	2	Lane	5	I-5	HWY 001	188.91	215	14036	Replace	\$12,806,400	Replace	\$13,800,139	Complete	Complete
049	08870	---	Hwy 1 over Hwy 225 Conn (McVay Access)	2	Lane	5	I-5	HWY 001	190.76	215	14036	Replace	\$1,099,200	No Work	\$14,305	No Work	No Work
055	08178N	---	McKenzie Oflow, Hwy 1 NB at MP 196.69	2	Lane	5	I-5	HWY 001	196.69	215	14036	Replace	\$3,093,600	No Work	\$124,965	No Work	No Work
056	08178S	---	McKenzie Oflow, Hwy 1 SB at MP 196.69	2	Lane	5	I-5	HWY 001	196.69	215	14036	Replace	\$3,093,600	No Work	\$202,389	No Work	No Work
057	08175N	20597	McKenzie River & Frtg Rd, Hwy 1 NB (Spores)	2	Lane	5	I-5	HWY 001	197.38	215	14036	Replace	\$13,624,800	Replace	\$11,666,228	Complete	Complete
058	08175S	20598	McKenzie River & Frtg Rd, Hwy 1 SB (Spores)	2	Lane	5	I-5	HWY 001	197.38	215	14036	Replace	\$13,624,800	Replace	\$12,573,120	Complete	Complete
059	08171N	---	Muddy Creek, Hwy 1 NB	2	Lane	5	I-5	HWY 001	200.50	215	14036	Replace	\$2,484,000	No Work	\$0	No Work	No Work
060	08171S	---	Muddy Creek, Hwy 1 SB	2	Lane	5	I-5	HWY 001	200.50	215	14036	Replace	\$2,484,000	No Work	\$0	No Work	No Work
065	08236N	---	Calapooia River, Hwy 1 NB	2	Linn	4	I-5	HWY 001	218.79	216	14037	Replace	\$2,944,800	No Work	\$0	No Work	No Work
066	08236S	---	Calapooia River, Hwy 1 SB	2	Linn	4	I-5	HWY 001	218.79	216	14037	Replace	\$2,944,800	No Work	\$0	No Work	No Work
067	08235N	---	Calapooia Oflow, Hwy 1 NB at MP 220.04	2	Linn	4	I-5	HWY 001	220.04	216	14037	Replace	\$3,532,800	Repair	\$316,793	Complete	Complete
068	08235S	---	Calapooia Oflow, Hwy 1 SB at MP 220.04	2	Linn	4	I-5	HWY 001	220.06	216	14037	Replace	\$3,532,800	Repair	\$319,045	Complete	Complete
069	08233S	20397	Sodom Ditch, Hwy 1 SB	2	Linn	4	I-5	HWY 001	221.13	216	14037	Replace	\$5,512,800	Replace	\$4,600,169	Complete	Complete
070	08233N	20396	Sodom Ditch, Hwy 1 NB	2	Linn	4	I-5	HWY 001	221.13	216	14037	Replace	\$5,512,800	Replace	\$4,642,921	Complete	Complete
158	01826	20155	Odell Creek, Hwy 18	2	Klamath	5	OR 58	HWY 018	67.95	217	14038	Replace	\$1,380,000	Replace	\$1,840,288	Complete	Complete
159	01825	20156	Crescent Creek, Hwy 18	4	Klamath	10	OR 58	HWY 018	73.40	217	14038	Replace	\$1,228,000	Replace	\$1,862,973	Complete	Complete
048	08445	---	Hwy 225 over Hwy 1	2	Lane	5	n/a	HWY 225	190.50	218	14039	Replace	\$7,252,000	No Work	\$0	No Work	No Work
150	05285A	---	Coast Fork Willamette River Relief Opening, Hwy 18	2	Lane	5	OR 58	HWY 018	1.96	218	14039	Replace	\$2,772,000	Repair	\$960,062	Complete	Complete
151	05286	---	Coast Fork Willamette River, Hwy 18	2	Lane	5	OR 58	HWY 018	2.46	218	14039	Replace	\$8,330,000	No Work	\$0	No Work	No Work
152	05287B	20395	Willamette River Relief Opening, Hwy 18	2	Lane	5	OR 58	HWY 018	2.71	218	14039	Repair	\$1,000,000	Replace	\$3,117,657	Complete	Complete
153	07110	20120	Hwy 18 over UPRR (Pleasant Hill)	2	Lane	5	OR 58	HWY 018	8.08	218	14039	Replace	\$8,840,000	Replace	\$9,799,342	Complete	Complete
154	06768	20360	Lost Creek, Hwy 18	2	Lane	5	OR 58	HWY 018	9.51	218	14039	Replace	\$2,428,000	Replace	\$4,160,280	Complete	Complete
155	07894	---	Willamette River, Hwy 18 (Barnard)	2	Lane	5	OR 58	HWY 018	33.24	218	14039	Replace	\$6,668,000	Repair	\$619,791	Complete	Complete
156	07171	20359	Hwy 18 over Private Logging Road	2	Lane	5	OR 58	HWY 018	37.09	218	14039	Replace	\$1,664,000	Replace	\$2,988,947	Complete	Complete
043	13514E	---	NE 102nd Ave over Hwy 2 Conns #2 & #3 & Hwy 64 Conns #1 & #2	1	Multnomah	2B	I-84	HWY 002	10.00	219	14257	Repair	\$3,281,400	No Work	\$51,058	No Work	No Work
050	08329	21038/39	Willamette River & Hwy 15 & UPRR, Hwy 1 & Hwy 1W	2	Lane	5	I-5	HWY 001	192.75	220	14259	Replace	\$58,430,400	Replace	\$201,179,700	Complete	Complete
160	07984	20394	Hwy 18 WB over Hwy 4 SB	4	Klamath	10	OR 58	HWY 018	86.30	221	14258	Repair	\$1,000,000	Replace	\$4,315,892	Complete	Complete
120	07392	---	Rock Creek, Hwy 2	4	Wasco	9	I-84	HWY 002	69.62	222	15182	Replace	\$3,668,000	Repair	\$591,807	Complete	Complete
122	08276	---	Hwy 2 over Hostetter Way Conn	4	Wasco	9	I-84	HWY 002	82.62	222	15182	Repair	\$1,073,000	Repair	\$534,766	Complete	Complete
119	07398	21218	Hwy 2 over Conn 2	1	Hood River	9	I-84	HWY 002	64.44	224	15644	Replace	\$3,118,000	Replace	\$4,096,584	Complete	Complete
121	07393	20798	Mosier Creek, Hwy 2	4	Wasco	9	I-84	HWY 002	70.10	225	15733	Replace	\$4,400,000	Replace	\$9,169,054	Complete	Complete
051	08182N	20061	Hwy 1 NB over UPRR (Abandoned) & Game Farm Rd	2	Lane	5	I-5	HWY 001	195.78	251	14197	Replace	\$7,339,200	Replace	\$9,427,131	Complete	Complete
052	08182S	20062	Hwy 1 SB over UPRR (Abandoned) & Game Farm Rd	2	Lane	5	I-5	HWY 001	195.78	251	14197	Replace	\$5,786,400	Replace	\$8,124,221	Complete	Complete
086	08124	---	Santiam Oflow No 4, Hwy 1 at MP 240.42	2	Linn	4	I-5	HWY 001	240.42	255	10352	Repair	\$1,022,400	Repair	\$215,279	Complete	Complete
087	08122	---	Santiam Oflow No 3, Hwy 1 SB at MP 241.12	2	Marion	4	I-5	HWY 001	241.12	255	10352	Repair	\$1,000,000	Repair	\$158,792	Complete	Complete
088	08121	---	Santiam Oflow No 2, Hwy 1 SB at MP 241.35	2	Marion	4	I-5	HWY 001	241.35	255	10352	Repair	\$1,345,200	Repair	\$265,095	Complete	Complete
141	09314	---	Hwy 54 over Hwy 6 (Stanfield Jct Intchg)	5	Umatilla	12	US 395	HWY 054	188.84	256	13429	Replace	\$8,086,000	Repair	\$962,602	Complete	Complete
157	07188	21567	Half Viaduct, Hwy 18 at MP 55.98	2	Lane	5	OR 58	HWY 018	55.98	257	16035	Repair	\$1,000,000	Replace	\$1,473,759	Complete	Complete
131	00449A	---	Hwy 6 over Emigrant Hill Frtg Rd & UPRR (Glover)	5	Union	12	I-84	HWY 006	248.55	259	17989	Replace	\$5,808,000	Repair	\$2,040,842	Complete	Complete
079	08221B	---	Hwy 1 NB over Hwy 58 NB (North Albany Intchg)	2	Linn	4	I-5	HWY 001	234.16	A07	13542	Replace	\$3,897,600	Repair	\$434,688	Complete	Complete
080	08221D	---	Hwy 1 SB over Hwy 58 NB (North Albany Intchg)	2	Linn	4	I-5	HWY 001	234.16	A07	13542	Replace	\$3,612,000	Repair	\$452,735	Complete	Complete
081	08221A	---	Hwy 1 NB over Knox Butte Rd (North Albany Intchg)	2	Linn	4	I-5	HWY 001	234.23	A07	13542	Repair	\$1,000,000	Repair	\$334,538	Complete	Complete
082	08221C	---	Hwy 1 SB over Knox Butte Rd (North Albany Intchg)	2	Linn	4	I-5	HWY 001	234.23	A07	13542	Replace	\$2,707,200	Repair	\$415,977	Complete	Complete
161	08221E	---	Hwy 58 NB Conn to Hwy 1 NB over Knox Butte Rd (N Albany Int)	2	Linn	4	OR 99E	HWY 058	234.23	A07	13542	Replace	\$2,900,000	Repair	\$347,159	Complete	Complete

SUB-TOTALS

\$500,207,600

\$550,580,229

Stage 3

Project Identification Data

General Project Data

Scope & Budget

Status

Unique ID	Original Bridge Number	New Bridge Number	Project Name	Region	County	District	Route	Highway	MP	Construction Bundle Number	Key Number	Original Scope	Original Budget	Current Scope	Current Budget	Design Status	Const. Status
162	09184	20673	Hwy 1 over Neil Creek Rd	3	Jackson	8	I-5	HWY 001	10.34	301	14040	Repair	\$1,047,000	Replace	\$5,785,462	Complete	Complete
164	08742N	20675	Bear Creek, Hwy 1 NB at MP 14.96	3	Jackson	8	I-5	HWY 001	14.96	301	14040	Replace	\$3,958,000	Replace	\$4,443,253	Complete	Complete
165	08742S	20674	Bear Creek, Hwy 1 SB at MP 14.96	3	Jackson	8	I-5	HWY 001	14.96	301	14040	Replace	\$4,749,600	Replace	\$5,131,456	Complete	Complete
166	08738N	20677	Hwy 1 NB over Eagle Mill Rd	3	Jackson	8	I-5	HWY 001	17.29	301	14040	Replace	\$3,210,000	Replace	\$3,841,902	Complete	Complete
167	08738S	20676	Hwy 1 SB over Eagle Mill Rd	3	Jackson	8	I-5	HWY 001	17.29	301	14040	Replace	\$3,934,000	Replace	\$4,311,293	Complete	Complete
169	08542	---	Central Point Rd Conn #2 (East Pine St) over Hwy 1	3	Jackson	8	CENTRAL PT RD CON2		32.75	302	14041	Replace	\$5,598,000	No Work	\$92,136	No Work	No Work
170	08540A	20557	Upton Rd over Hwy 1	3	Jackson	8	UPTON RD		33.85	302	14041	Repair	\$1,000,000	Replace	\$4,547,358	Complete	Complete
174	07773A	20559	Hwy 1 over Foley Lane Frontage Rd	3	Jackson	8	I-5	HWY 001	38.73	302	14041	Replace	\$2,973,600	Replace	\$7,089,198	Complete	Complete
180	08375	---	Creek & County Rd + CORP, Hwy 1 at MP 49.46	3	Jackson	8	I-5	HWY 001	49.46	302	14041	Replace	\$18,904,000	Repair	\$538,796	Complete	Complete
181	08335N	---	Hwy 1 NB over Foothill Blvd	3	Josephine	8	I-5	HWY 001	54.10	303	14042	Replace	\$5,892,000	Repair	\$716,046	Complete	Complete
182	08335S	---	Hwy 1 SB over Foothill Blvd	3	Josephine	8	I-5	HWY 001	54.10	303	14042	Replace	\$4,910,000	Repair	\$638,341	Complete	Complete
183	08333	---	Hwy 1 over Foothill Blvd	3	Josephine	8	I-5	HWY 001	55.40	303	14042	Replace	\$6,808,800	Repair	\$259,275	Complete	Complete
185	08339	20459/60	Hwy 1 over Beacon Dr	3	Josephine	8	I-5	HWY 001	57.06	303	14042	Replace	\$6,630,000	Replace	\$9,382,142	Complete	Complete
186	08501	---	Hwy 1 over Hwy 25 NB	3	Josephine	8	I-5	HWY 001	58.06	303	14042	Repair	\$1,387,800	No Work	\$0	No Work	No Work
187	08500	---	Hwy 1 over Scoville Rd	3	Josephine	8	I-5	HWY 001	58.18	303	14042	Repair	\$1,587,000	No Work	\$0	No Work	No Work
190	08094N	---	Jumpoff Joe Creek, Hwy 1 NB	3	Josephine	8	I-5	HWY 001	65.74	303	14042	Replace	\$4,022,000	Repair	\$319,734	Complete	Complete
191	08094S	---	Jumpoff Joe Creek, Hwy 1 SB	3	Josephine	8	I-5	HWY 001	65.74	303	14042	Replace	\$4,022,000	Repair	\$175,002	Complete	Complete
192	09439	---	Hwy 1 NB & Conn over Sunny Valley Rd	3	Josephine	8	I-5	HWY 001	71.39	303	14042	Replace	\$2,680,000	No Work	\$0	No Work	No Work
193	09439A	---	Hwy 1 SB & Conn over Sunny Valley Rd	3	Josephine	8	I-5	HWY 001	71.39	303	14042	Replace	\$3,216,000	No Work	\$0	No Work	No Work
195	09440	---	Hwy 1 NB over Leland Rd	3	Josephine	8	I-5	HWY 001	71.93	303	14042	Replace	\$2,660,000	No Work	\$0	No Work	No Work
196	09440A	---	Hwy 1 SB over Leland Rd	3	Josephine	8	I-5	HWY 001	71.93	303	14042	Replace	\$2,756,000	No Work	\$0	No Work	No Work
197	09339	---	Hwy 1 over S Wolf Creek Conn	3	Josephine	8	I-5</										

Stage 3

Project Identification Data

General Project Data

Scope & Budget

Status

Unique ID	Original Bridge Number	New Bridge Number	Project Name	Region	County	District	Route	Highway	MP	Construction Bundle Number	Key Number	Original Scope	Original Budget	Current Scope	Current Budget	Design Status	Const. Status
254	07793A	---	Brown Creek, Hwy 1 NB	2	Lane	5	I-5	HWY 001	177.89	312	14053	Repair	\$1,000,000	No Work	\$0	No Work	No Work
255	07793B	20376	Brown Creek, Hwy 1 SB	2	Lane	5	I-5	HWY 001	177.89	312	14053	Replace	\$1,718,400	Replace	\$3,310,950	Complete	Complete
264	07736A	---	Camas Swale, Hwy 1 NB	2	Lane	5	I-5	HWY 001	185.46	312	14053	Replace	\$3,580,800	No Work	\$119,268	No Work	No Work
265	07736C	20377	Camas Swale, Hwy 1 SB	2	Lane	5	I-5	HWY 001	185.46	312	14053	Repair	\$1,000,000	Replace	\$3,904,277	Complete	Complete
175	07601B	---	Hwy 271 Spur over Hwy 1 (S Gold Hill)	3	Jackson	8	OR 99	HWY 271	40.83	313	14260	Repair	\$1,000,000	Repair	\$391,349	Complete	Complete
176	08383N	---	Hwy 1 NB over Hwy 60	3	Jackson	8	I-5	HWY 001	45.47	313	14260	Replace	\$6,237,600	Repair	\$608,239	Complete	Complete
177	08383S	---	Hwy 1 SB over Hwy 60	3	Jackson	8	I-5	HWY 001	45.47	313	14260	Replace	\$4,857,600	Repair	\$892,112	Complete	Complete
178	08381N	---	Rogue River, Hwy 1 NB (Homestead)	3	Jackson	8	I-5	HWY 001	45.61	313	14260	Replace	\$12,134,400	Repair	\$2,564,433	Complete	Complete
179	08381S	---	Rogue River, Hwy 1 SB (Homestead)	3	Jackson	8	I-5	HWY 001	45.61	313	14260	Replace	\$12,816,000	Repair	\$1,340,951	Complete	Complete
168	08693	21358	Valley View Rd Conn #1 over Hwy 1 (N Ashland Intchg)	3	Jackson	8	VALLEY VIEW RD CON		19.17	314	14641	Replace	\$4,464,200	Replace	\$10,033,990	Complete	Complete
198	09352A	---	Hwy 1 SB & Conn over Conn (Glendale Intchg)	3	Douglas	7	I-5	HWY 001	80.80	315	14642	Replace	\$3,866,400	Repair	\$687,398	Complete	Complete
199	07364A	20477	Hwy 1 & Conn over 5th St (Canyonville)	3	Douglas	7	I-5	HWY 001	98.28	315	14642	Replace	\$2,925,600	Replace	\$8,979,614	Complete	Complete
163	08745	---	Hwy 21 over Hwy 1 (Greensprings Exit 14)	3	Jackson	8	OR 66	HWY 021	14.17	316	16956	Repair	\$2,059,200	Repair	\$14,147,201	Complete	Complete
218	07663C	---	N Umpqua R & CORP & Creek & Co Rd, Hwy 1 NB (Winchester)	3	Douglas	7	I-5	HWY 001	128.92	317	18079	Replace	\$28,920,000	Repair	\$9,145,738	Complete	Complete
194	06493A	19627	Grave Creek, Hwy 1 NB	3	Josephine	8	I-5	HWY 001	71.72	351	12365	Replace	\$4,378,000	Replace	\$2,749,399	Complete	Complete
214	07713A	19739	South Umpqua River & CORP, Hwy 1 SB (Shady)	3	Douglas	7	I-5	HWY 001	120.57	352	12401	Replace	\$12,884,000	Replace	\$12,389,788	Complete	Complete
221	07631	20213	Hwy 1 NB over CORP & County Rd	3	Douglas	7	I-5	HWY 001	130.46	353	13467	Replace	\$3,638,000	Replace	\$3,138,051	Complete	Complete
222	07631A	20212	Hwy 1 SB over CORP & County Rd	3	Douglas	7	I-5	HWY 001	130.46	353	13467	Repair	\$1,344,000	Replace	\$803,970	Complete	Complete
223	07627B	---	Hwy 1 NB over Rogers Rd Conn	3	Douglas	7	I-5	HWY 001	133.25	353	13467	Replace	\$1,558,000	Repair	\$2,429,112	Complete	Complete
224	07627A	---	Hwy 1 SB over Rogers Rd Conn	3	Douglas	7	I-5	HWY 001	133.25	353	13467	Replace	\$1,982,000	Repair	\$946,230	Complete	Complete
225	07563A	20239	Calapooya Creek, Hwy 1	3	Douglas	7	I-5	HWY 001	138.71	353	13467	Replace	\$8,563,200	Replace	\$5,810,986	Complete	Complete
200	08028N	20093	Hwy 1 NB over Irwin Access Conn	3	Douglas	7	I-5	HWY 001	99.53	355	12707	Replace	\$2,791,200	Replace	\$3,491,197	Complete	Complete
201	08028S	20094	Hwy 1 SB over Irwin Access Conn	3	Douglas	7	I-5	HWY 001	99.53	355	12707	Replace	\$2,791,200	Replace	\$3,304,572	Complete	Complete
220	07632	20571	Del Rio Rd over Hwy 1 (Winchester)	3	Douglas	7	I-5	HWY 001	129.22	357	15186	Replace	\$1,992,000	Replace	\$27,006,970	Complete	Complete
230	07636A	21305	Hwy 1 over Elkhead Rd	3	Douglas	7	I-5	HWY 001	154.54	508	15228	Repair	\$1,000,000	Replace	\$7,591,732	Complete	Complete
232	07572A	---	Curtis Creek, Hwy 1	3	Douglas	7	I-5	HWY 001	156.49	508	15228	Replace	\$2,590,000	Repair	\$5,979,880	Complete	Complete
234	07469B	21161	Bear Creek, Hwy 1 at MP 163.43	3	Douglas	7	I-5	HWY 001	163.43	508	15228	Replace	\$4,750,000	Replace	\$9,305,105	Complete	Complete
209	07839	---	Hwy 1 SB over Clarks Branch Rd Conn #2	3	Douglas	7	I-5	HWY 001	113.44	A02	13711	Replace	\$2,342,000	Repair	\$668,298	Complete	Complete
210	07835	20422	Roberts Creek Rd, Hwy 1 NB	3	Douglas	7	I-5	HWY 001	117.74	A02	13711	Replace	\$3,536,000	Replace	\$3,382,537	Complete	Complete
211	07835A	20389	Roberts Creek Rd, Hwy 1 SB	3	Douglas	7	I-5	HWY 001	117.74	A02	13711	Replace	\$4,243,200	Replace	\$4,412,196	Complete	Complete
212	07806	20333	Hwy 35 over Hwy 1	3	Douglas	7	OR 42	HWY 035	76.65	A02	13711	Replace	\$3,942,000	Replace	\$5,154,840	Complete	Complete
213	07804N	---	Hwy 1 over Speedway Rd	3	Douglas	7	I-5	HWY 001	120.03	A02	13711	Replace	\$2,236,800	No Work	\$954,566	No Work	No Work
256	07757B	20421	Gettings Creek, Hwy 1 NB	2	Lane	5	I-5	HWY 001	178.40	A02	13711	Replace	\$4,963,200	Replace	\$4,276,261	Complete	Complete
257	07757A	20335	Gettings Creek, Hwy 1 SB	2	Lane	5	I-5	HWY 001	178.40	A02	13711	Replace	\$4,963,200	Replace	\$4,848,511	Complete	Complete
258	07756A	20336	Coast Fork Relief Opening, Hwy 1 SB	2	Lane	5	I-5	HWY 001	179.64	A02	13711	Repair	\$1,000,000	Replace	\$2,650,634	Complete	Complete
259	07745A	20242	Coast Fork Willamette River, Hwy 1 NB (A)	2	Lane	5	I-5	HWY 001	179.99	A02	13711	Replace	\$7,742,000	Replace	\$8,097,202	Complete	Complete
260	07743A	20413	Tunnel Mill Race, Hwy 1 SB	2	Lane	5	I-5	HWY 001	180.49	A02	13711	Replace	\$1,144,800	Replace	\$2,665,389	Complete	Complete
241	07860	20039	London Rd over Hwy 1	2	Lane	5	LONDON RD		172.24	A04	13539	Replace	\$4,806,000	Replace	\$6,764,434	Complete	Complete
242	07865A	---	Hwy 1 over Taylor Ave	2	Lane	5	I-5	HWY 001	173.40	A04	13539	Replace	\$3,046,000	Repair	\$536,766	Complete	Complete
243	07864A	---	Hwy 1 over 16th Street (Landess Rd)	2	Lane	5	I-5	HWY 001	173.84	A04	13539	Replace	\$2,820,000	Repair	\$601,459	Complete	Complete
244	07863A	20040	Hwy 1 NB over Whiteaker Ave	2	Lane	5	I-5	HWY 001	174.24	A04	13539	Replace	\$3,406,000	Replace	\$3,364,920	Complete	Complete
245	07863	20041	Hwy 1 SB over Whiteaker Ave	2	Lane	5	I-5	HWY 001	174.24	A04	13539	Replace	\$3,432,000	Replace	\$3,167,505	Complete	Complete
246	07830	---	Hwy 1 SB over OP&ERR (Abandoned)	2	Lane	5	I-5	HWY 001	174.41	A04	13539	Replace	\$1,982,000	No Work	\$16,693	No Work	No Work
171	08539	20020	Hwy 63 over Hwy 1 (Seven Oaks Intchg)	3	Jackson	8	OR 99	HWY 063	35.62	A06	13541	Replace	\$6,247,200	Replace	\$10,710,529	Complete	Complete
172	07777B	20022	Hwy 1 NB over COR (Seven Oaks)	3	Jackson	8	I-5	HWY 001	36.09	A06	13541	Replace	\$6,424,800	Replace	\$9,222,697	Complete	Complete
173	07777	20021	Hwy 1 SB over COR (Seven Oaks)	3	Jackson	8	I-5	HWY 001	36.09	A06	13541	Replace	\$6,074,400	Replace	\$8,955,125	Complete	Complete
249	07829A	19850	Row River, Hwy 1 NB	2	Lane	5	I-5	HWY 001	175.40	A08	12357	Replace	\$4,860,000	Replace	\$1,932,836	Complete	Complete
250	07871A	19851	Row River Oflow, Hwy 1 NB	2	Lane	5	I-5	HWY 001	175.60	A08	12357	Replace	\$3,090,000	Replace	\$2,053,211	Complete	Complete
251	07871B	19849	Row River Oflow, Hwy 1 SB	2	Lane	5	I-5	HWY 001	175.60	A08	12357	Replace	\$3,090,000	Replace	\$1,996,763	Complete	Complete
261	07740C	---	Hill Creek, Hwy 1 NB	2	Lane	5	I-5	HWY 001	182.63	A11	13543	Replace	\$1,773,600	Repair	\$282,747	Complete	Complete
262	07740A	---	Hill Creek, Hwy 1 SB	2	Lane	5	I-5	HWY 001	182.63	A11	13543	Replace	\$1,396,800	Repair	\$429,784	Complete	Complete
263	07739A	20104	Hwy 222 over Hwy 1 (Creswell)	2	Lane	5	n/a	HWY 222	14.59	A11	13543	Replace	\$3,496,800	Replace	\$7,478,101	Complete	Complete

SUB-TOTALS

\$481,884,800

\$394,910,038

Stage 4

Project Identification Data

General Project Data

Scope & Budget

Status

Unique ID	Original Bridge Number	New Bridge Number	Project Name	Region	County	District	Route	Highway	MP	Construction Bundle Number	Key Number	Original Scope	Original Budget	Current Scope	Current Budget	Design Status	Const. Status
341	08893	---	Spanish Hollow Creek, Hwy 42 at MP 2.37	4	Sherman	9	US 97	HWY 042	2.37	207	14029	Replace	\$1,746,000	No Work	\$0	No Work	No Work
342	08894	---	Spanish Hollow Creek, Hwy 42 at MP 2.48	4	Sherman	9	US 97	HWY 042	2.48	207	14029	Replace	\$2,150,000	Repair	\$571,812	Complete	Complete
278	12205B	---	Calapooya River, Hwy 210	2	Linn	4	OR 34	HWY 210	5.51	213	14034	Repair	\$2,015,400	Repair	\$247,853	Complete	Complete
279	09413	---	Calapooya Oflow, Hwy 210 at MP 5.85	2	Linn	4	OR 34	HWY 210	5.85	213	14034	Repair	\$1,095,000	Repair	\$206,700	Complete	Complete
280	09414	---	Calapooya Oflow, Hwy 210 at MP 5.91	2	Linn	4	OR 34	HWY 210	5.91	213	14034	Repair	\$1,000,000	Repair	\$198,327	Complete	Complete
302	00805C	---	Lower Lookingglass Creek, Hwy 35	3	Douglas	7	OR 42	HWY 035	72.52	307	14048	Replace	\$2,340,000	No Work	\$256	No Work	No Work
303	01923	---	South Umpqua River, Hwy 35 EB (Winston)	3	Douglas	7	OR 42	HWY 035	74.47	307	14048	Replace	\$12,746,000	Repair	\$2,587,244	Complete	Complete
267	07715	---	Hwy 2W over Swedetown County Rd	1	Columbia	2A	US 30	HWY 02W	60.82	400	13312	Repair	\$1,000,000	No Work	\$0	No Work	No Work
287	08281	---	Hwy 35 over Hwy 9 NB	3	Coos	7	OR 42	HWY 035	0.07	400	13312	Replace	\$5,514,000	No Work	\$0	No Work	No Work
288	03172A	---	Hwy 35 over COR	3	Coos	7	OR 42	HWY 035	4.14	400	13312	Replace	\$2,296,000	No Work	\$0	No Work	No Work
290	03173B	---	Beaver Creek, Hwy 35 WB	3	Coos	7	OR 42	HWY 035	5.37	400	13312	Repair	\$3,313,200	No Work	\$0	No Work	No Work
300	00588C	---	Tenmile Creek, Hwy 35	3	Douglas	7	OR 42	HWY 035	63.97	400	13312	Replace	\$1,888,000	No Work	\$0	No Work	No Work
306	04821A	---	Grande Ronde River, Hwy 10 at MP 2.64 (Island City)	5	Union	13	OR 82	HWY 010	2.64	400	13312	Repair	\$1,514,000	No Work	\$0	No Work	No Work
309	01996	---	Grande Ronde River, Hwy 10 at MP 20.62 (Northeast Elgin)	5	Union	13	OR 82	HWY 010	20.62	400	13312	Repair	\$1,078,800	No Work	\$0	No Work	No Work
312	02184	---	Wallowa River, Hwy 10 (Bear Creek)	5	Wallowa	13	OR 82	HWY 010	45.83	400	13312	Repair	\$1,147,200	No Work	\$0	No Work	No Work
313	07573	---	Lostine River, Hwy 10	5	Wallowa	13	OR 82	HWY 010	54.11	400	13312	Repair	\$1,000,000	No Work	\$0	No Work	No Work
323	08617	---	Hwy 33 over WPRR	2	Benton	4	US 20	HWY 033	55.73	400	13312	Replace	\$3,742,000	No Work	\$0	No Work	No Work
335	03553A	---	Beech Creek, Hwy 28 at MP 110.20	5	Grant	14	US 395	HWY 028	110.20	400	13312	Repair	\$1,000,000	No Work	\$0	No Work	No Work

Stage 4

Project Identification Data

General Project Data

Scope & Budget

Status

Unique ID	Original Bridge Number	New Bridge Number	Project Name	Region	County	District	Route	Highway	MP	Construction Bundle Number	Key Number	Original Scope	Original Budget	Current Scope	Current Budget	Design Status	Const. Status
266	07722	---	Lost Creek, Hwy 2W	1	Columbia	2A	US 30	HWY 02W	55.29	415	14609	Replace	\$1,296,000	Repair	\$325,013	Complete	Complete
269	09591	---	Lewis & Clark Br Conn over Hwy 2W	1	Columbia	2A	LONGVIEW BR CONN		48.36	415	14609	Replace	\$4,852,000	No Work	\$34,489	No Work	No Work
326	00921	---	Gnat Creek, Hwy 2W	2	Clatsop	1	US 30	HWY 02W	77.25	415	14609	Replace	\$2,162,000	Repair	\$1,330,992	Complete	Complete
327	07417	---	Big Creek, Hwy 2W	2	Clatsop	1	US 30	HWY 02W	82.52	415	14609	Replace	\$2,830,000	Repair	\$829,149	Complete	Complete
270	02235	---	Mule Shoe Creek, Hwy 5	4	Wheeler	12	OR 19	HWY 005	79.03	426	15815	Replace	\$768,000	Repair	\$499,223	Complete	Complete
271	02236A	---	Alder Creek, Hwy 5	4	Wheeler	12	OR 19	HWY 005	80.92	426	15815	Replace	\$1,332,000	Repair	\$592,277	Complete	Complete
272	04979A	---	Juniper Creek, Hwy 5	4	Wheeler	12	OR 19	HWY 005	81.85	426	15815	Replace	\$1,126,000	Repair	\$574,186	Complete	Complete
273	04981A	---	Mathas Creek, Hwy 5	4	Wheeler	12	OR 19	HWY 005	84.53	426	15815	Replace	\$856,000	Repair	\$396,107	Complete	Complete
274	02233A	---	Harper Creek, Hwy 5	4	Wheeler	12	OR 19	HWY 005	85.17	426	15815	Replace	\$880,000	Repair	\$429,688	Complete	Complete
336	03558A	---	Canyon Creek, Hwy 48	5	Grant	14	US 395	HWY 048	7.25	427	16907	Replace	\$864,000	Repair	\$503,939	Complete	Complete
314	07530	---	Beaver Creek, Hwy 33 at MP 3.23	2	Lincoln	4	US 20	HWY 033	3.23	428	16957	Repair	\$1,000,000	Repair	\$1,688,167	Complete	Complete
315	07532	---	Beaver Creek, Hwy 33 at MP 4.19	2	Lincoln	4	US 20	HWY 033	4.19	428	16957	Repair	\$1,000,000	Repair	\$1,671,500	Complete	Complete
316	07533	---	Beaver Creek, Hwy 33 at MP 4.47	2	Lincoln	4	US 20	HWY 033	4.47	428	16957	Repair	\$1,000,000	Repair	\$1,636,358	Complete	Complete
317	07534	---	Little Beaver Creek, Hwy 33	2	Lincoln	4	US 20	HWY 033	5.36	428	16957	Repair	\$1,000,000	Repair	\$1,485,963	Complete	Complete
281	01697	---	Paradise Creek, Hwy 45	3	Douglas	7	OR 38	HWY 045	28.28	450	13312	Replace	\$2,548,000	No Work	\$0	No Work	No Work
301	00587C	---	Olalla Creek, Hwy 35 (Upper Lookingglass)	3	Douglas	7	OR 42	HWY 035	67.61	451	13312	Replace	\$2,340,000	No Work	\$0	No Work	No Work
319	00683	---	Yaquina River, Hwy 33	2	Lincoln	4	US 20	HWY 033	23.38	452	14194	Replace	\$2,446,000	No Work	\$25,232	No Work	No Work
339	00815A	---	Trout Creek, Hwy 4	4	Jefferson	10	US 97	HWY 004	75.04	453	14149	Repair	\$1,000,000	No Work	\$51,343	No Work	No Work
340	08600	20429	Irrigation Canal, Hwy 4 at MP 90.11	4	Jefferson	10	US 97	HWY 004	90.11	453	14149	Replace	\$796,000	Replace	\$888,287	Complete	Complete
318	00654	20238	Hayes Creek, Hwy 33	2	Lincoln	4	US 20	HWY 033	21.01	454	13225	Replace	\$1,202,000	Replace	\$2,140,220	Complete	Complete
304	07316	20720	Powder River, Hwy 71 at MP 41.66 (Rancheria)	5	Baker	13	OR 7	HWY 071	41.19	457	14227	Replace	\$1,060,000	Replace	\$2,142,208	Complete	Complete
305	07431	20721	Powder River, Hwy 71 at MP 42.77 (Salisbury)	5	Baker	13	OR 7	HWY 071	42.31	457	14227	Replace	\$1,010,000	Replace	\$2,642,059	Complete	Complete
268	07519	---	Clatskanie River, Hwy 2W	1	Columbia	2A	US 30	HWY 02W	61.21	459	15530	Replace	\$3,556,000	No Work	\$37,018	No Work	No Work
308	00800A	---	Grande Ronde River, Hwy 10 at MP 19.20 (South Elgin)	5	Union	13	OR 82	HWY 010	19.20	460	14228	Replace	\$3,844,000	No Work	\$35,955	No Work	No Work
310	05192	21298	Minam Viaduct, Hwy 10	5	Union	13	OR 82	HWY 010	31.15	460	14228	Replace	\$2,704,000	Replace	\$5,533,005	Complete	Complete
311	01038A	---	Wallowa River, Hwy 10 (Minam)	5	Wallowa	13	OR 82	HWY 010	33.65	460	14228	Replace	\$4,652,000	Repair	\$186,611	Complete	Complete
333	06204	---	Smith Creek, Hwy 28	5	Grant	14	US 395	HWY 028	98.31	461	16657	Replace	\$412,000	No Work	\$231,224	No Work	No Work
334	06205	---	Fox Creek, Hwy 28	5	Grant	14	US 395	HWY 028	99.13	461	16657	Replace	\$470,000	Repair	\$293,295	Complete	Complete
307	08780	21292	Grande Ronde River & INP RR, Hwy 10 (Indian Creek)	5	Union	13	OR 82	HWY 010	17.88	462	16958	Replace	\$4,032,000	Replace	\$6,432,761	Complete	Complete

SUB-TOTALS

\$193,948,400

\$139,849,955

Stage 5

Project Identification Data

General Project Data

Scope & Budget

Status

Unique ID	Original Bridge Number	New Bridge Number	Project Name	Region	County	District	Route	Highway	MP	Construction Bundle Number	Key Number	Original Scope	Original Budget	Current Scope	Current Budget	Design Status	Const. Status
363	03522A	20868	Silvies Slough, Hwy 442 at MP 0.69	5	Harney	14	OR 78	HWY 442	0.69	414	14610	Replace	\$606,000	Replace	\$2,439,902	Complete	Complete
368	02463	---	Indian Creek, Hwy 5	5	Grant	14	US 26	HWY 005	170.49	414	14610	Replace	\$892,000	No Work	\$0	No Work	No Work
346	00338A	---	Tide Creek, Hwy 2W	1	Columbia	2A	US 30	HWY 02W	36.47	415	14609	Replace	\$4,588,000	Repair	\$402,373	Complete	Complete
369	02464	---	John Day R (Prairie City), Hwy 5	5	Grant	14	US 26	HWY 005	170.62	427	16907	Replace	\$1,840,000	Repair	\$486,508	Complete	Complete
370	02466	---	Dixie Creek, Hwy 5 (Prairie City)	5	Grant	14	US 26	HWY 005	174.96	427	16907	Replace	\$1,106,000	Repair	\$799,270	Complete	Complete
358	04841A	---	Grande Ronde River, Hwy 341 (Hilgard)	5	Union	12	OR 244	HWY 341	46.75	460	14228	Repair	\$1,000,000	No Work	\$17,213	No Work	No Work
348	01516	---	Eugene Water Board Canal, Hwy 15 at MP 13.06 (Walterville)	2	Lane	5	OR 126	HWY 015	13.06	506	15227	Repair	\$1,209,000	No Work	\$74,172	No Work	No Work
347	02262	21307	Hwy 69 over COR (Oakhill)	2	Lane	5	n/a	HWY 069	0.60	508	15228	Replace	\$9,458,000	Replace	\$11,113,927	Complete	Complete
351	08370	21235	Knowles Creek, Hwy 62 at MP 18.47	2	Lane	5	OR 126	HWY 062	18.47	508	15228	Replace	\$2,818,000	Replace	\$6,882,620	Complete	Complete
352	08446	21234	Siuslaw River, Hwy 62	2	Lane	5	OR 126	HWY 062	26.48	508	15228	Replace	\$3,176,000	Replace	\$9,117,255	Complete	Complete
353	08554	---	Wildcat Creek, Hwy 62 at MP 27.66	2	Lane	5	OR 126	HWY 062	27.66	508	15228	Repair	\$1,000,000	Repair	\$824,998	Complete	Complete
344	04056	---	Hayes Creek, Hwy 200	2	Lane	5	n/a	HWY 200	29.78	509	15328	Replace	\$400,000	No Work	\$942,407	No Work	No Work
345	04062	21434	South Fork Siuslaw River, Hwy 200	2	Lane	5	n/a	HWY 200	40.43	509	15328	Replace	\$1,128,000	Replace	\$5,749,265	Complete	Complete
349	01324A	---	Gate Creek, Hwy 15 (Vida)	2	Lane	5	OR 126	HWY 015	26.52	509	15328	Repair	\$1,000,000	No Work	\$0	No Work	No Work
350	01323A	---	Blue River Bridge, Hwy 15	2	Lane	5	OR 126	HWY 015	40.70	509	15328	Replace	\$3,050,000	No Work	\$0	No Work	No Work
362	02472	---	Devils Lake Fork Wilson River, Hwy 37 at MP 32.05	1	Tillamook	2A	OR 6	HWY 037	32.05	510	16301	Replace	\$9,182,000	Repair	\$4,195,199	Complete	Complete
379	02366	21323	East Fork Dairy Creek, Hwy 47 WB	1	Washington	2A	US 26	HWY 047	54.55	511	16302	Replace	\$2,288,000	Replace	\$3,824,960	Complete	Complete
381	02365	21322	McKay Creek, Hwy 47 WB	1	Washington	2A	US 26	HWY 047	57.85	511	16302	Replace	\$2,390,000	Replace	\$4,584,735	Complete	Complete
383	09254D	---	Hwy 47 EB Conn to SW Market St over Hwy 61	1	Multnomah	2A	US 26	HWY 047	73.94	511	16302	Repair	\$1,000,000	No Work	\$0	No Work	No Work
360	01869A	---	Wilson River, Hwy 37 at MP 11.80	2	Tillamook	1	OR 6	HWY 037	11.80	512	16398	Replace	\$4,166,000	Repair	\$693,454	Complete	Complete
361	01872A	---	Jordan Creek, Hwy 37	2	Tillamook	1	OR 6	HWY 037	18.03	512	16398	Replace	\$2,672,000	Repair	\$343,685	Complete	Complete
380	02367	---	Hwy 47 WB over PNWR (Vadis)	1	Washington	2A	US 26	HWY 047	55.73	512	16398	Replace	\$8,608,000	Repair	\$622,552	Complete	Complete
343	04041	21406	Bear Creek, Hwy 200	2	Lane	5	n/a	HWY 200	6.60	513	17028	Repair	\$1,000,000	Replace	\$4,492,285	Complete	Complete
359	01868	---	Wilson River, Hwy 37 at MP 5.78 (Mills)	2	Tillamook	1	OR 6	HWY 037	5.78	514	17029	Replace	\$4,428,000	No Work	\$1,837,083	No Work	No Work
366	01074A	---	Elk Creek, Hwy 25	3	Josephine	8	US 199	HWY 025	40.24	552	13313	Repair	\$1,000,000	No Work	\$0	No Work	No Work
384	01950	---	Hwy 9 over COR (North Bend)	3	Coos	7	US 101	HWY 009	234.76	553	14509	Repair	\$1,713,600	No Work	\$12,055	No Work	No Work
382	02285	19199	Hwy 47 over Hwy 29 WB (SW Canyon Rd), (Sylvan)	1	Washington	2A	US 26	HWY 047	70.83	556	13069	Replace	\$6,204,000	Replace	\$7,092,097	Complete	Complete
364	01108A	19709	West Fork Illinois River, Hwy 25 at MP 32.10	3	Josephine	8	US 199	HWY 025	32.10	557	11816	Replace	\$4,218,000	Replace	\$4,963,773	Complete	Complete
365	01107A	19708	Rough and Ready Creek, Hwy 25	3	Josephine	8	US 199	HWY 025	34.28	557	11816	Replace	\$2,206,000	Replace	\$3,161,642	Complete	Complete
371	02585A	20770	Kern Creek, Hwy 5	5	Malheur	14	US 26	HWY 005	265.33	558	14232	Replace	\$400,000	Replace	\$623,634	Complete	Complete
372	02586A	20771	Lancaster Creek, Hwy 5	5	Malheur	14	US 26	HWY 005	266.39	558	14232	Replace	\$400,000	Replace	\$533,297	Complete	Complete
367	01706	---	Soda Fork, Hwy 16	2	Linn	4	US 20	HWY 016	52.44	559	14235	Replace	\$2,578,000	No Work	\$1,705	No Work	No Work
354	02496	---	North Umpqua River, Hwy 138 at MP 17.86 (Lone Rock)	3	Douglas	7	OR 138	HWY 138	17.95	560	14608	Replace	\$5,958,000	Repair	\$795,765	Complete	Complete
355	07904	---	Rock Creek, Hwy 138	3	Douglas	7	OR 138	HWY 138	22.30	560	14608	Replace	\$2,400,000	Repair	\$317,821	Complete	Complete
356	16861	---	Rough Creek, Hwy 138 (Penstock)	3	Douglas	8	OR 138	HWY 138	56.83	560	14608	Repair	\$1,000,000	Repair	\$423,159	Complete	Complete
357	03461	---	Rogue River, Hwy 233	3	Jackson	8	OR 230	HWY 233	5.16	560	14608	Replace	\$3,448,000	Repair	\$2,527,681	Complete	Complete
373	02201	20649	Ochoco Creek, Hwy 41	4	Crook	10	US 26	HWY 041	19.40	A05	13540	Replace	\$1,078,000	Replace	\$3,992,623	Complete	Complete
374	02553	20326	Marks Creek, Hwy 41 at MP 33.99	4	Crook	10	US 26	HWY 041	34.10	A05	13540	Replace	\$936,000	Replace	\$2,501,404	Complete	Complete
375	07649	20327	Marks Creek, Hwy 41 at MP 37.44	4	Crook	10	US 26	HWY 041	37.44	A05	13540	Replace	\$936,000	Replace	\$2,318,718	Complete	Complete
376	07372	---	Bridge Creek, Hwy 41 at MP 62.54	4	Wheeler	10	US 26	HWY 041	62.54	A05	13540	Repair	\$1,000,000	No Work	\$27,312	No Work	No Work
377	07490	20051	Bridge Creek, Hwy 41 at MP 65.63	4	Wheeler	10	US 26										

Source: OBDP Bridge Reporting System (BRS)

Updated through November, 2014 Month End

Const. Bundle Number	Construction Management By	Key Number	Construction Bundle Name	OTIA III Funded No. of Bridges	Approved No Work Bridges	Repair /Replace Bridges	ODOT Regions	County	Planned A&E Award or Design k/o	Planned Construction Let Date or Design k/o
101	OBDP	13563	Mt. Hood to Chemult (D/B) - Bundle 101	10		10	1,4	Clackamas, Deschutes, Jefferson, Klamath	Apr-04	Apr-04
102	ODOT	13208	Central Oregon Bridges (D/B) - Bundle 102	3		3	5	Harney, Malheur	Mar-04	Mar-04
103	OBDP	13213	US 97: Nevada Avenue to Green Springs Dr. - Bundle 103	3		1 2	4	Klamath	Aug-03	Aug-04
105	ODOT	12171	Zig Zag River - Bundle 105	1		1	1	Clackamas	Oct-02	Nov-03
152	ODOT	13585	Spring Creek to Shady Pine Road - Bundle 152	4		1 3	4	Klamath	Oct-03	Nov-04
154	ODOT	13573	Willow Creek - Bundle 154	1		1	4	Jefferson	Apr-04	Dec-04
A01	OBDP	13537	I-5:South Douglas County/Louse Creek - Bundle A01	0					Apr-04	Sep-04
A02	OBDP	13711	I-5:Clarks Branch to Tunnel Mill Race D/B-Bundle A02	10	1	1 8	2,3	Douglas, Lane	Mar-05	Mar-05
A03	OBDP	13538	I-5: Goshen / Gettings Creek - Bundle A03	0					---	---
A04	OBDP	13539	I-5: Whiteaker Ave - London Rd - Bundle A04	6	1	2 3	2	Lane	Sep-05	Jun-07
A05	ODOT	13540	US26: Ochoco Creek - Bridge Creek - Bundle A05	4	1	3	4	Crook, Wheeler	Oct-05	Feb-08
A06	ODOT	13541	I-5:Seven Oaks Interchange - Bundle A06	3		3	3	Jackson	May-04	Dec-05
A07	OBDP	13542	I-5:N. Albany Interchange - Bundle A07	5		5	2	Linn	Sep-05	May-06
A08	OBDP	12357	I-5:Row River Construction - Bundle A08	3		3	2	Lane	Mar-03	Apr-04
A09	OBDP	11783	I-5: North Ashland - 12th Street (Medford) (IM) - Bundle A09	0			3	Jackson	Aug-02	Aug-04
A11	OBDP	13543	Oregon Avenue - I-5 O'xing (Creswell) - Bundle A11	3		2 1	2	Lane	Aug-04	Oct-05
A51	ODOT	15323	US26: Rush Creek - Antone - Bundle A51	2		2	4	Wheeler	Oct-05	Apr-07
200	OBDP	13310	Stage 2 Bridges Moved to No Work	10	10		2,4	Klamath, Lane, Linn	---	---
202	OBDP	14024	I-84: Stanton Blvd - Snake River Bundle 202	6	2	3 1	5	Malheur	Sep-05	Jan-07
203	OBDP	14116	I-84:Burnt River(Dixie Cr)-Lime Intchg Bundle 203	2		1 1	5	Baker	Oct-05	Oct-07
204	OBDP	14026	I-84: Encina - Durkee Bridge Repairs - Bundle 204	6		6	5	Baker	Jul-04	Apr-05
205	OBDP	14027	I-84: Pendleton - North Powder Bundle 205	1		1	5	Umatilla, Union	Apr-05	Jul-07
206	OBDP	14028	I-84: Irrigon Junction - Hilgard Intchg Bundle 206	7	2	4 1	5	Morrow, Umatilla, Union	Apr-05	Oct-06
207	ODOT	14029	I-84:Fifteen Mile Cr-US97:Spanish Hollow Cr - B207	4	2	1 1	4	Sherman, Wasco	Nov-05	May-09
208	OBDP	14030	I-84:Cascade Locks - 2nd St(Hood River)Bundle 208	11	4	5 2	1	Hood River	Feb-06	Apr-08
209	OBDP	14031	I-84: Dodson - Tanner Creek Bundle 209	5	1	3 1	1	Multnomah	Jan-06	Mar-09
210	OBDP	14032	I-84: Sandy River - Jordan Rd - Bundle 210	4		2 2	1	Multnomah	Mar-06	Feb-10
211	OBDP	14033	I-5:Wilsonville-Hayesville Intchg(D/B)Bundle 211	4	2	2 2	2	Clackamas, Marion	Apr-06	Apr-06
212	OBDP	13284	I-5: N. Santiam - Kuebler Blvd. (Salem) - Bundle 212	7		1 6	2	Marion	Dec-03	Oct-05
213	OBDP	14034	I-5, OR228 & OR34: Albany Bridge Repairs Bundle 213	8	2	6	2	Linn	Aug-04	Apr-05
214	OBDP	14035	I-5:Cox Crk - McVay Access - (No Work) Bundle 214	4	4		2	Linn	---	---
215	OBDP	14036	I-5:McKenzieR.(Spores) - Goshen Grade (D/B) - Bundle 215	10	5	5	2	Lane	May-06	May-06
216	OBDP	14037	I-5: Sodom Ditch -Calapooia Oflow - Bundle 216	6	2	2 2	2	Linn	Aug-05	May-07
217	OBDP	14038	OR 58: Odell Creek - Crescent Creek - Bundle 217	2		2	2,4	Klamath	Sep-04	Dec-05
218	OBDP	14039	OR 58: Willamette Relief - Logging Rd - Bundle 218	8	2	2 4	2	Lane	Aug-05	Mar-07
219	OBDP	14257	I-84: 102nd Ave O'xing - Bundle 219	1	1		1	Multnomah	---	---
220	OBDP	14259	I-5: Willamette River Bridge - Bundle 220	1		1	2	Lane	May-08	Jul-09
221	OBDP	14258	OR 58: US 97 Overcrossing - Bundle 221	1		1	4	Klamath	Aug-05	Dec-06
222	ODOT	15182	I-84: Rock Creek - Hostetter Way - Bundle 222	2		2	4	Wasco	Jul-06	Apr-07
224	OBDP	15644	I-84: Exit 64 (Hood River) - Bundle 224	1		1	1	Hood River	Aug-08	Oct-09
225	OBDP	15733	I-84: Hood River - Mosier Creek - Bundle 225	1		1	4	Hood River, Wasco	Nov-05	Jun-08
251	ODOT	14197	I-5: Beltline Interchange - Bundle 251	2		2	2	Lane	Dec-04	Feb-06
255	ODOT	10352	I-5: N Jefferson Intch-N Albany Intch (SB) - Bundle 255	3		3	2	Linn, Marion	Sep-02	Jan-04
256	ODOT	13429	I:84/US-395: Stanfield Interchange Improvements - Bundle 256	1		1	5	Umatilla	May-04	Feb-06
257	OBDP/ODOT	16035	OR58: Salt Creek Tunnel & Half Viaducts-Bundle 257	1		1	2	Lane	Jan-10	Mar-12
258	OBDP	16760	South Bank Path Extension: Springfield Viaduct - Bundle 258	0					---	---
259	OBDP/ODOT	17989	I-84:Kamela Intchg-2nd St U'Xing (La Grande)-B259	1		1	5	Union	---	Mar-13
301	OBDP	14040	I-5: Eagle Mill Rd - Neil Creek Rd - Bundle 301	5		5	3	Jackson	May-06	Jan-08
302	OBDP	14041	I-5: Creek & County - Central Point - Bundle 302	4	1	1 2	3	Jackson	Dec-05	May-07
303	OBDP	14042	I-5: S. Wolf Creek - Foothills Blvd - Bundle 303	13	6	6 1	3	Josephine	Sep-05	Feb-07
304	OBDP	14043	I-5: Louse Creek - US 199 - Bundle 304	3		3	3	Josephine	Jun-06	Dec-07
306	OBDP	14047	I-5: Weaver (D/B) - Bundle 306	7		2 5	3	Douglas	Oct-06	Oct-06
307	ODOT	14048	I-5/OR 42: Winston - McLain Ave - Bundle 307	5	2	2 1	3	Douglas	Dec-06	May-09
308	ODOT	14049	I-5:N.Umpqua River Bridges(Winchester)-Bundle 308	1		1	3	Douglas	Dec-06	Sep-08
309	OBDP	14050	I-5: Rice Hill Frtg Rd-Comstock Cem Rd-Bundle 309	7	1	6	3	Douglas	May-07	Apr-08
310	OBDP	14051	I-5:Coast Fork Willamette-Martin Creek-Bundle 310	5		5	2	Lane	Apr-06	Mar-08
312	OBDP	14053	I-5: Camas Swale - Saginaw Road - Bundle 312	8	5	3	2	Lane	Oct-05	Mar-08
313	OBDP	14260	I-5: Homestead to S Gold Hill - Bundle 313	5		5	3	Jackson	Nov-06	Aug-08
314	ODOT	14641	I-5: Valley View Rd (N Ashland Intchg)-Bundle 314	1		1	3	Jackson	Aug-08	May-10
315	OBDP	14642	I-5: Canyonville - Glendale Intch - Bundle 315	2		1 1	3	Douglas	Dec-05	Oct-07
316	ODOT	16956	I-5: Green Springs Hwy (Exit 14) - Bundle 316	1		1	3	Jackson	Aug-08	Apr-10
317	OBDP	18079	I-5: N Umpqua R Bridge NB (Winchester) -Bundle 317	1		1	3	Douglas	Dec-06	Apr-12
351	ODOT	12365	I-5: Graves Creek Bridge Replacement - Bundle 351	1		1	3	Josephine	Oct-02	May-03
352	ODOT	12401	I-5: S. Umpqua R. & CORP (Shady) - Bundle 352	1		1	3	Douglas	Sep-02	Feb-04
353	ODOT	13467	I-5: Sutherlin to Roseburg (D/B) - Bundle 353	5		2 3	3	Douglas	Nov-04	Nov-04
355	ODOT	12707	I-5:Exit99 Intchg Imprv & Bridge Rplcmts-Bundle 355	2		2	3	Douglas	Oct-03	May-06
357	ODOT	15186	I-5: Del Rio Rd/Winchester Interchange -Bundle 357	1		1	3	Douglas	Mar-06	Mar-11
400	OBDP	13312	Stage 4 Bridges Moved to No Work - Bundle 400	12	12		1,2,3,5	(multiple counties)	---	---
401	OBDP	14221	OR38: Elk Cr. - Hardscrabble Cr. (D/B) - Bundle 401	5		5	3	Douglas	Dec-06	Dec-06
404	ODOT	14224	OR31/US395: Cattlepass - Crooked Cr. - Bundle 404	2		2	4	Lake	Apr-07	May-08
405	ODOT	14225	OR42:Beaver Cr-Mid Fork Coquille R - Bundle 405	10	4	6	3	Coos, Douglas	Jun-07	Nov-09
409	ODOT	14229	US20: Harris Rd & WPRR - Marys River - Bundle 409	4	1	3	2	Benton	Nov-06	Aug-10
414	ODOT	14610	US395:McKay Cr - Silvies Slough D/B-Bundle 414	10	2	1 7	5	Grant, Harney, Umatilla	May-08	May-08
415	ODOT	14609	US30: Big Creek - Tide Creek - Bundle 415	5	1	4	1,2	Clatsop, Columbia	Apr-07	Apr-09
426	ODOT	15815	OR19: Harper Cr - Mule Shoe Cr - Bundle 426	5		5	4	Wheeler	Jan-09	May-10
427	ODOT	16907	US395: Canyon Cr - US26: Dixie Cr - Bundle 427	3		3	5	Grant	Jan-09	Mar-10
428	OBDP	16957	US20: Beaver Cr - Little Beaver Cr - Bundle 428	4		4	2	Lincoln	Nov-06	Apr-10
450	OBDP	13312	Crossovers - No Work	1	1		3	Douglas	---	---
451	OBDP	13312	Olalla Creek, Hwy 35 (Upper Lookingglass) - No Work	1	1		3	Douglas	---	---
452	ODOT	14194	US20: Yaquina River - Bundle 452	1	1		2	Lincoln	---	---
453	ODOT	14149	US97: Willowdale - Madras Bridges - Bundle 453	2	1	1	4	Jefferson	Feb-05	Nov-06
454	ODOT	13225	US20: Pioneer Mtn - Eddyville (D/B) - Bundle 454	1		1	2	Lincoln	May-05	May-05
457	ODOT	14227	OR7: Powder River - Bundle 457	2		2	5	Baker	Jul-06	Apr-09
459	ODOT	15530	US30: Swedetown Road - Jct. OR47	1	1		1	Columbia	---	---
460	ODOT	14228	OR82: Minam Viaduct & Wallowa R (Minam) - B460	4	2	1 1	5	Union, Wallowa	Jan-08	May-10
461	ODOT	16657	US395: Smith Creek - Fox Creek - Bundle 461	2	1	1	5	Grant	Aug-08	Aug-09
462	ODOT	16958	OR82: Grande Ronde R & INP RR (Indian Cr) - B462	1		1	5	Union	Jan-08	Apr-10
506	OBDP	15227	OR126: Eugene Water Board Canal - Bundle 506	1	1		2	Lane	---	---
508	OBDP	15228	I-5:Elkhead Rd - OR126:Knowles Cr D/B - Bundle 508	7		2 5	2,3	Douglas, Lane	Jan-09	Jan-09
509	ODOT	15328	OR200: South Fork Siuslaw River - Bundle 509	4	3	1	2	Lane	Dec-08	Nov-10
510	OBDP	16301	OR6: Devils Lake Fork Wilson River - Bundle 510	1		1	1	Tillamook	Nov-08	Jun-10
511	OBDP	16302	US26: East Fork Dairy Cr - McKay Cr - Bundle 511	3	1	2	1	Multnomah, Washington	Mar-09	Apr-10
512	ODOT	16398	OR6:Wilson R-US26:Hwy 47 WB over PNWR (Vadis)-B512	3		3	1,2	Tillamook, Washington	Dec-07	Oct-09
513	ODOT	17028	OR200: Bear Creek - Bundle 513	1		1	2	Lane	Dec-08	Sep-10
514	OBDP	17029	OR6: Wilson River (Mills) - Bundle 514	1	1		2	Tillamook	---	---
552	ODOT	13313	US199: Elk Creek - Bundle 552	1	1		3	Josephine	---	---
553	ODOT	14509	US101: COR (North Bend) - Bundle 553	1	1		3	Coos	---	---
556	ODOT	13069	US 26: OR 217 - Sylvan Interchange - Bundle 556	1		1	1	Washington	May-02	Apr-03
557	ODOT	11816	US199:E/W Fork Illinois R. Brdg Rplcmts-Bundle 557	2		2	3	Josephine	Aug-02	Apr-05
558	ODOT	14232	US26: Kern Creek - Lancaster Creek - Bundle 558	2		2	5	Malheur	Sep-07	Mar-09
559	ODOT	14235	US20: Soda Fork - Bundle 559	1	1		2	Linn	---	---

Const. Bundle Number	Construction Management By	Key Number	Construction Bundle Name	OTIA III Funded No. of Bridges	Approved No Work Bridges	Repair /Replace Bridges	ODOT Regions	County	Planned A&E Award or Design k/o	Planned Construction Let Date or Design k/o
560	ODOT	14608	OR230/OR138: North Umpqua - Upper Rogue - Bundle 560	4		4	3	Douglas, Jackson	Aug-08	Apr-10

NOTES:

Bundle numbers correspond to program stage construction bundles. For example, Bundle 102 is in Stage 1, and "A" represents Stage 1A.
Updated bundle information is posted to the bridge program web site as it becomes available: http://egov.oregon.gov/ODOT/HWY/OTIA/bridge_delivery.shtml.
"D-B" represents a design-build bundle.

OTIA III State Bridge Delivery Program

13-MONTH LOOK AHEAD

Updated through November 2014 month end

(Note: * indicates date has been locked until changes are approved)

Activity Name	Early Finish	Current Forecast	ID	Qtr 3, 2014				Qtr 4, 2014			Qtr 1, 2015			Qtr 2, 2015			Qtr 3, 2015		
				Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
CONSTRUCTION	01/31/15	01/31/15																	
210 Construction Complete (2nd Notice) (I-84: Sandy River - Jordan Rd)	12/23/14	12/23/14*	2								◆	12/23/14*							
220 Construction Complete (2nd Notice) (I-5: Willamette River Bridge)	01/31/15	01/31/15*	2										◆	01/31/15*					

FOR INFORMATION ONLY

ID 1-5: Represents Stage. CEI by OBDP.

ID "R": CEI by ODOT/Region.

◆ Current Forecast